

PROGRESS REPORT - 21st JULY, 2020

NO.	PROJECT	LOCATION	AWARD DATE	EXPECTED COMPL. DATE	CONTRACTOR	CONTRACT SUM (Gh¢)	COMPL. LEVEL	AMT. CERTIFIED TO DATE (Gh¢)	AMT. OUTSTANDING (Gh¢)	REMARKS
DDF										
2018 DDF PROJECTS										
1	Reshaping of Kpendua-Adayili and Other Feeder Roads (18.20km)	Kpendua-Adayili	17-Apr-18	16-Jul-18	Kezlaw In God We Trust Ltd	185,000.00	0%	-	185,000.00	Project is awarded
2	Reshaping of Kpalung - Silimboma Feeder Roads (7.80km)	Kpalung - Silimboma	17-Apr-18	16-Jul-18	Kezlaw In God We Trust Ltd	75,000.00	0%	-	75,000.00	Project is awarded
3	Construction and Furnishing of 1No. 3-Unit Classroom Block with Ancillary Facilities	Boggu	17-Apr-18	14-Oct-18	Zavis Enterprise	189,859.00	95%	87,740.10	102,118.90	Work in progress
4	Construction of 3No. 4-Seater KVIP with Handwashing Facilities	Bunglung, Moglaa, Tigla CHPS Compounds	17-Apr-18	14-Oct-18	Jeps Collection & Construction Ltd	131,338.00	95%	19,700.70	111,637.30	Work in progress
5	Construction of 1No. CHPS Compound	Yong	17-Apr-18	14-Oct-18	Yoozak Ent.	149,072.00	95%	134,164.00	14,908.00	Work is completed
6	Supply of 150No. Dual Desks to Yoo R/C and Savelugu Experimental Schols	Savelugu	17-Apr-18	16-Jul-18	Yizagu Enterprise	50,400.00	67%	50,400.00	-	Work is completed
2019 DDF PROJECTS										
1	Construction and Furnishing of ICT/Library Block at the Girls Model JHS	Savelugu	20-Aug-19	16-Feb-20	Yoozak Ent.	269,679.75	100%	242,766.68	26,913.07	Work is completed
2	Construction and Furnishing of 1No. 3-Unit Classroom Block with Ancillary Facilities	Botengli	18-Nov-19	17-Jun-20	Gbambegu Company Limited	221,636.00	100%	190,196.82	31,439.18	Work is completed
3	Supply and Deliver 1,800 Dual-Desk Furniture to Selected Basic Schools in Savelugu Municipality	Various	18-Nov-19	12-Mar-19	Hajisam Ventures Ltd	419,913.60	86%	360,037.50	59,876.10	Work in progress
2020 DDF PROJECTS										
1	Reshaping of Kpendua-Kodugzegu (5.1km) and Spot Improvement of Kodugzegu-Kuldaa (2.1km) Feeder Roads	Kpendua-Kodugzegu-Kuldaa	2-Mar-20	1-May-20	Bomshele Enterprise	197,069.40	100%	197,069.40	-	Work is completed
2	Installation of Hand Washing Facilities and Supply of Other Logistics at the Savelugu, Diare and Pong-Tamale Markets to Control COVID-19	Savelugu, Pong-Tamale and Diare	2-Mar-20	1-Apr-20	Best Solar Limited	134,045.50	100%	134,045.50	-	Work is completed

DACF										
2016 DACF PROJECTS										
1	Construction and Furnishing of 1No. Community-Based Health Planning Services (CHPS) Compound	Nabogu	29-Feb-16	25-Nov-16	Zarkus Ent.	151,289.00	80%	108,792.00	42,497.00	Work in progress
2	Rehabilitation of Yoo Naa Palace Garage	Savelugu	29-Feb-16	28-Jun-16	Do Good & S.Y.L. Ent	45,101.00	100%	40,590.00	4,511.00	Work is completed
2018 DACF PROJECTS										
1	Construction and Furnishing of 1No. 3-Unit Classroom Block with Ancillary Facilities	Zugu Yilkpani	17-Apr-18	14-Oct-18	Hajisam Ventures	170,825.00	100%	152,134.20	18,690.80	Work is completed
3	Supply of Office Furniture and Curtains for Municipal Works Department and Other Offices	Savelugu	17-Apr-18	16-Jun-18	Bomshele Enterprise	45,125.00	100%	45,125.00	-	Work is completed
2	Reshaping of Office-Residential Roads	Savelugu	17-Apr-18	14-Oct-18	Kezlaw In God We Trust Ltd	29,890.40	0%	-	29,890.40	Project is awarded
2019 DACF PROJECTS										
1	Rehabilitation of 2No. Staff Quarters for the Savelugu Municipal Assembly	Savelugu	15-Apr-19	14-Jul-19	Bomshele Enterprise	45,100.00	100%	40,590.00	4,510.00	Work is completed
2	Spot Improvement of Koduzegu - Silimboma Local Road (1.50km) and Sectional Graveling of Savelugu Central Market	Koduzegu & Savelugu Market	15-Apr-19	15-May-19	Kezlaw In God We Trust Ltd	76,965.00	100%	76,965.00	-	Work is completed
3	Extension of Electricity to 2No. CHPS Compounds at Bunglung and Kukuobila	Bnglung & Kukuobila	15-Apr-19	15-May-19	Bazaah Enterprise	57,840.00	100%	57,840.00	-	Work is completed
2	Evacuation of Refuse (Phase 1)	Pong Tamale & Savelugu	15-Apr-19	15-May-19	Morasko Limited	20,700.00	100%	20,700.00	-	Work is completed
MP'S PROJECTS										
2015 MP'S PROJECTS										
1	Construction of 1 No. 12-Unit Market Stores and 10-Unit Market Stalls at Pong-Tamale	Pong Tamale	15-Sep-15	29-Mar-16	Sagyaridow Company Limited	242,205.00	75%	157,919.40	84,285.60	Handed Over
2016 MP'S PROJECTS										
1	Construction of 1No. Peadiatric Ward at Savelugu Hospital	Savelugu	4-Mar-16	29-Nov-16	Sagyaridow Co. Ltd	300,790.00	100%	270,711.00	30,079.00	Work is completed
2	Construction of 1No. Butchers' shop	Savelugu	11-Jul-16	7-Apr-17	Yoozak Ent.	294,445.65	100%	279,688.50	14,757.15	Work is completed

2019 MP'S PROJECTS										
1	Construction of 1No. Maternity Ward	Dipale	29-Nov-19	10-Jun-20	Razeq Ventures	143,850.00	45%	61,329.64	82,520.36	Work in progress
2	Construction of 1No. 6-Seater KVIP Toilet at Kuga Fong	Savelugu	26-Nov-19	24-May-20	Sagyaridow Co. Ltd	85,332.50	80%	43,214.13	42,118.37	Work in progress
3	Construction of 1No. Maternity Unit at the Diare Health Center	Diare	6-Jul-20	2-Jan-21	Razeq Ventures	120,450.00	0%	18,067.50	102,382.50	Mobilisation Stage
4	Construction of 1No. 6-Seater KVIP Toilet at Nayilifong	Nayilifong	6-Jul-20	2-Jan-21	Gaf Sak Gh. Limited	75,935.20	0%	11,390.28	64,544.92	Mobilisation Stage
MEEP										
2016 MIN. OF EDUCATION EMERGENCY PROJECT										
1	Construction of 6-unit classroom block with ancillary facilities at Bunglung L/A primary school	Bunglung	11-Jul-16	7-Apr-17	Sagyaridow Co. Ltd	409,257.00	55%	180,000.00	229,257.00	Work in progress
2	Construction of 6-unit classroom block with ancillary facilities at Alhussainia L/A primary school	Diare	11-Jul-16	7-Apr-17	M. Sanyuf Enterprise	399,615.00	70%	198,907.16	200,707.84	Work in progress
GETFUND										
2019 GETFUND PROJECTS										
1	Construction of 6-unit classroom block with ancillary facilities	Tootinyili	20-Aug-19	16-Feb-20	Morasko Limited	453,271.50	35%	-	453,271.50	Project is awarded
DACF SECRETARIAT										
2019 DACF SECRETARIAT PROJECTS										
1	Renovation and Expansion of Dining Hall at the Savelugu School for the Deaf	Savelugu	16-Dec-19	13-Jun-20	Hazbuk Company Limited	297,564.54	0%	59,512.91	238,051.63	Mobilisation Stage
2	Renovation of Girls Dormitory at the Savelugu School for the Deaf	Savelugu	16-Dec-19	13-Jun-20	S K Sukma Enterprise	152,798.42	70%	30,559.68	122,238.74	Work in progress
3	Installation of Barbed Wire on the Fence Wall of the Savelugu School for the Deaf	Savelugu	16-Dec-19	14-Feb-20	S K Sukma Enterprise	91,350.00	90%	18,270.00	73,080.00	Work is completed