

SAVELUGU MUNICIPAL ASSEMBLY

PROGRESS REPORT ON PROJECTS/PROGRAMMES - JANUARY 2021

NO.	TITLE OF PROGRAMME/ PROJECT/INITIATIVE	LOCATION	BRIEF NARRATIVE PURPOSE/ OBJECTIVES	EXECUTING FIRM	CONSULTANT	START DATE	ANTICIPAT ED COMPLETI ON DATE	CONTRAC T SUM (Ghc)	PAYMENTS CERTIFIED	AMT. OUTSTANDING (Ghc)	FUNDING SOURCE(S)	STATUS PROGRESS TO DATE	REMARKS
1	Construction and Furnishing of ICT/Library Block at the Girls Model JHS	Savelugu	Improve Education Infrastructure	Yoozak Ent.	Mun. Works Dep't	20-Aug-19	16-Feb-20	269,679.75	269,740.75	-	DPAT 2	100%	Retention is Released
2	Construction and Furnishing of 1No. 3-Unit Classroom Block with Ancillary Facilities	Botengli	Improve Education Infrastructure	Gbambegu Company Limited	Mun. Works Dep't	18-Nov-19	17-Jun-20	221,636.00	221,636.00	-	DPAT 2	100%	Retention is Released
3	Supply and Deliver 1,800 Dual-Desk Furniture to Selected Basic Schools in Savelugu Municipality	Various	Improve Education Infrastructure	Hajisam Ventures Ltd	Mun. Works Dep't	18-Nov-19	12-Mar-19	419,913.60	419,913.60	-	DPAT 2	100%	Work is completed
4	Construction and Furnishing of 1No. 3-Unit Classroom Block with Ancillary Facilities	Zugu Yilkpani	Improve Education Infrastructure	Hajisam Ventures	Mun. Works Dep't	17-Apr-18	14-Oct-18	170,825.00	169,038.00	-	DACF	100%	Retention is Released
5	Reshaping of Gbanga-Yogu Feeder Road (7.9km)	Gbanga-Yogu	Access to Communities	Sky Team Gh. Ltd.	Mun. Works Dep't	3-Aug-20	1-Nov-20	64,246.00	-	64,246.00	DACF	100%	Work is completed
6	Evacuation of Refuse	Municipal-wide	Sanitation Improvement	Desedani Company Limited	Mun. Works Dep't	3-Aug-20	2-Sep-20	49,945.15	-	49,945.15	DACF	100%	Work is completed
7	Completion of 2No CHPS Compounds	Nabogu & Tigla	Improve Health Infrastructure	ZK Fidash Services	Mun. Works Dep't	3-Aug-20	1-Dec-20	198,970.20	177,593.58	21,376.62	DACF	100%	Work is completed
8	Furnishing of 3No. CHPS Compounds	Nabogu, Tigla & Yong	Improve Health Infrastructure	Ayishadis Company Ltd.	Mun. Works Dep't	3-Aug-20	2-Oct-20	62,089.00		62,089.00	DACF	45%	Work in progress
9	Construction of 1No. Peadiatric Ward at Savelugu Hospital	Savelugu	Improve Health Infrastructure	Sagyaridow Co. Ltd	Mun. Works Dep't	4-Mar-16	29-Nov-16	300,790.00	270,711.00	30,079.00	MP'S DACF	100%	Work is completed
10	Construction of 1No. Butchers' shop	Savelugu	Economic Infrastructure	Yoozak Ent.	Mun. Works Dep't	11-Jul-16	7-Apr-17	294,445.65	279,688.50	14,757.15	MoF	100%	Work is completed
11	Construction of 1No. Maternity Ward	Dipale	Improve Health Infrastructure	Razeq Ventures	Mun. Works Dep't	29-Nov-19	10-Jun-20	143,850.00	129,465.00	14,385.00	NHIF	100%	Work is completed
12	Construction of 1No. 6-Seater KVIP Toilet at Kuga Fong	Savelugu	Improve Sanitation Infrastructure	Sagyaridow Co. Ltd	Mun. Works Dep't	26-Nov-19	24-May-20	85,332.50	76,799.25	8,533.25	MP'S DACF	100%	Work is completed

NO.	TITLE OF PROGRAMME/ PROJECT/INITIATIVE	LOCATION	BRIEF NARRATIVE PURPOSE/ OBJECTIVES	EXECUTING FIRM	CONSULTANT	START DATE	ANTICIPAT ED COMPLETI ON DATE	CONTRAC T SUM (Ghc)	PAYMENTS CERTIFIED	AMT. OUTSTANDING (Ghc)	FUNDING SOURCE(S)	STATUS PROGRESS TO DATE	REMARKS
13	Construction of 1No. Maternity Unit at the Diare Health Center	Diare	Improve Health Infrastructure	Razeq Ventures	Mun. Works Dep't	6-Jul-20	2-Jan-21	120,450.00	108,405.00	12,045.00	MP'S DACF	100%	Work is completed
14	Construction of 1No. 6-Seater KVIP Toilet at Nayilifong	Nayilifong	Improve Sanitation Infrastructure	Gaf Sak Gh. Limited	Mun. Works Dep't	6-Jul-20	2-Jan-21	75,935.20	51,122.88	24,812.32	MP'S DACF	70%	Work in progress
15	Construction of 6-unit classroom block with ancillary facilities at Bunglung L/A primary school	Bunglung	Improve Education Infrastructure	Sagyaridow Co. Ltd	Mun. Works Dep't	11-Jul-16	7-Apr-17	409,257.00	180,000.00	229,257.00	Min. of Education	55%	Work in progress
16	Construction of 6-unit classroom block with ancillary facilities at Alhussainia L/A primary school	Diare	Improve Education Infrastructure	M. Sanyuf Enterprise	Mun. Works Dep't	11-Jul-16	7-Apr-17	399,615.00	198,907.16	200,707.84	Min. of Education	70%	Work in progress
17	Construction of 6-unit classroom block with ancillary facilities	Tootinyili	Improve Education Infrastructure	Morasko Limited	BRRRI	20-Aug-19	16-Feb-20	453,271.50	-	453,271.50	GETFund	45%	Work in progress
18	Renovation and Expansion of Dining Hall at the Savelugu School for the Deaf	Savelugu	Improve Education Infrastructure	Hazbuk Company Limited	Mun. Works Dep't	16-Dec-19	13-Jun-20	297,564.54	59,512.91	238,051.63	DACF Secretariat	40%	Work in progress
19	Renovation of Girls Dormitory at the Savelugu School for the Deaf	Savelugu	Improve Education Infrastructure	S K Sukma Enterprise	Mun. Works Dep't	16-Dec-19	13-Jun-20	152,798.42	124,306.58	28,491.84	DACF Secretariat	95%	Work in progress
20	Installation of Barbed Wire on the Fence Wall of the Savelugu School for the Deaf	Savelugu	Security	S K Sukma Enterprise	Mun. Works Dep't	16-Dec-19	14-Feb-20	91,350.00	91,350.00	-	DACF Secretariat	100%	Work is completed
21	Construction of 1No. 8-Seater with Handwashing Facility and 12No. 1-Seater Disable Friendly Pour Flush Toilets at 13 Locations	Savelugu-5+1, Diare-3, Pong-Tamale-2, Zoosali-1 and Langa-1	Improve Sanitation Infrastructure	Desedani Company Limited	Mun. Works Dep't	30-Apr-20	27-Oct-20	184,500.00	77,097.60	107,402.40	SANITATION CHALLENGE	43%	Work in progress
22	Drilling and Construction of 5No. Borehole	Zosali, Pigu, Diare, Sakpuli and Nyetua	Improve Water Infrastructure	Sunta Drilling and engineering Limited	Mun. Works Dep't	28-Aug-20	10-Dec-20	103,750.00	93,375.00	10,375.00	DPAT 2	100%	Work is completed
23	Renovation of 3No. Staff Bungalows	Savelugu	Improve Governance Infrastructure	Tifla Busines Ventures	Mun. Works Dep't	10-Aug-20	8-Dec-20	195,250.00		195,250.00	DACF	45%	Work in progress